Closeout/Closure Activity Update: January 2022

Work priorities continued to focus on dismantling projects as RGR awaits approval of the Disposal Cell Expansion and Radiological Survey Work Plan. Closure projects have been impacted. Closeout/closure work focused on continued cleanup and consolidation of debris from around the site in preparation for upcoming closeout/closure projects.

Period Ending: January 31, 2022

Date: 2/21/22

Highlights - dismantled the following:

- 1) 14-ft Shaft Headframe
- 2) Ventilation Structure (fan and evase')

<u>Activities</u>

- 1) Ore Pile Removal
 - Removal and transportation of the ore pile material continued
 - Approximately 1,890 tons of low-grade ore were hauled off site during the month
 - o To-date hauled: approximately 61,481 tons
 - o RGR estimates there to be approximately 3,500 to 4,500 tons of ore remaining
 - o Contractor trucking problems were minimal this month
 - Driver lost-time days were minor
 - Truck mechanical issues were minor
 - Two weather days (snow, ice) and a Holiday

2) Closeout/Closure Activities

- Removed equipment, cleaned up debris and scrap and continued preparing for dismantling work
 - o Removed 2 electrical switch boxes from the north parking lot
 - Moved one emergency hoist to the laydown yard
 - o Moved the glycol heat exchangers to the laydown yard
 - Moved all air receiver tanks to equipment storage
 - Cleaned equipment and scrap out of 2 trailers
- Dismantled the:
 - Mine rails
 - o 14-ft Shaft headframe
 - Ventilation Structure (fan and Evase')
- Continued working on shaft plug designs
- Covered all shaft openings around the 14-ft Shaft headframe and Vent Structure

Forecasted Activities

- 1) Ore Pile Removal: Anticipating completion in late March or possibly early April, depending on trucking reliability and ore pile density
- 2) Closure Activities
 - Upcoming dismantling work:
 - Discharge Pipeline
 - Process water piping

Closeout/Closure Activity Update Report Mt Taylor Mine, Rio Grande Resources Corp.

- report Period Ending: January 31, 2022 res Corp. Date: 2/21/22
- o IX Building
- Sewer Plant

Critical Path Items

Approval of eastward expansion of the disposal cell

<u>Delays</u>

- Earth moving projects are delayed until the disposal cell expansion is approved
- Demolition projects are somewhat delayed as RGR awaits approval of the radiological survey work plan
- Well-plugging and abandonment is delayed pending approval of the deep aquifer monitoring plan