

ACTIVE STATUS REPORT **FOR PERIOD ENDING**
MT TAYLOR MINE **RIO GRANDE RESOURCES**
PERMIT REVISION 13-2 TO PERMIT NO. CI002RE
EXISTING MINING OPERATION

January 31 **2018**

Date:

per requirements of Section 9.Q Report of Resumption of Active Mine Status Activities and Milestones

Progress this quarter on reactivation tasks per Gantt chart schedule (version dated 7/25/2017)

Task 1A Design Package for Phase 1 Construction -- completed 1/17, updated for bidding 1/18

Task 1B Regulatory Review -- NMED completed 10/16, MMD completed 12/29/17
Permit revised to operating (Active) status 12/29/2017

Task 1C Construction Contract Bid and Award
Assemble bid packages -- started 1/2/18, completed 1/18/18
Issue invitations to bid -- issued 1/19/18

Task 1E Stage 2 Abatement Plan
Waste lagoon wells installation -- completed 8/17

Forecast for continuing and future tasks.

Task 1C Evaluate bids and award contracts -- bids due 3/9/18; award by 4/6/18


Task 1D Construction
Mobilization -- not later than 5/7/18
Completion of Task 1D by 11/30/18

Task 1E Stage 2 Abatement Plan
Connection to surface water drains -- upon completion of surface drain upgrades, ~ 10/18

Comments:

For Rio Grande Resources:

Title:



Mine Manager

Date: 1-30-2018