ieptembe 2022

Cooke's Peak Mine Safeguard Project

Mike Tompson

History


Cooke's Peak Mining

2

- 1876 Silver and lead discovered
- 1881 Large scale mines were opened
- 1929 Most Lead, zinc, and silver mining had ended
- 1965 Fluorspar and base-metal production persisted
- 1876 1952 Total output of lead, zinc, silver, gold and copper was \$4.2 million

Cooperating Organizations

Bureau of Land Management New Mexico AML New Mexico Mining and Minerals Division AMLP Office of Surface Mining Reclamation and Enforcement Bat Conservation International





Supporting Individuals and Organizations

Wildlife Habitat Surveys: Dr. Scott Altenbach, Bat Conservation International

Archeological Services: Museum of New Mexico Endangered Plant Surveys: Daniel Roth NM Forestry division Environmental Assessment: Environmental Planning Group LLC Engineering Design: NMAMLP, BLM And Hurricane Industries Construction Contractors: Runyan Construction, PERIKIN Enterprises, MineGates Environmental, Hurricane Industries, BLM Land Owners: BLM, NM State Land Office, Jim Wood, LeeDrue Hyatt



NAAMLP 2022

Project Coordination


Inventory conducted in 2010-2012 Cultural Studies conducted Wildlife Studies conducted 2010-2014

Tribal Consultation

Public Meetings

NEPA Signed, CX in 2014, EA in 2015
BLM Funding Secured for 2015-2020
291 Mining Features Identified for Closure
Project Started September 2014
Project Completed March 2021


NAAMLP 2022



Project Location

Cooke's Peak Mine Safeguard Project located in Luna County, New Mexico






Project Phase I

Runyan Construction was selected for Phase I and began construction in 2014


- 2 Adit w/Bat Compatible Closures
- To facilitate bat study by Abigail Tobin
- Study won Ms. Tobin a Scholarship from NAAMLP in 2015
- Closures conducted under a CX
- Cost of closures \$24,482.94












Project Phase II

Runyan Construction selected for Phase II and began construction in 2015


- 4 Closures in total
- 2 CSP Installed with horizontal gates
- 1 Culvert with vertical bat compatible gate installed.
- Cost of closures \$59,315.63












Project Phase III

BLM Employees Conducted Phase III in 2016-2017

- 78 Features closed in total
- 65 Backfills
- 3 Mesh closures
- 3 Horizontal gates
- 7 Vertical gates
- Cost of closures \$200,000














Project Phase IV

Perikin Enterprises selected for Phase IV and began construction in 2016

- 64 Features total
- 24 Backfills
- 40 Structural closures
- Cost of closures \$322,474.13
- Last phase to complete without the use of helicopter







Project Phase V

MineGates Environmental selected for Phase V and began construction in 2017

- 39 Features total
- 21 Backfills
- 18 Structural closures
- Cost of closures \$216,988.31
- Helicopter was utilized in this phase








Project Phase VI

BLM Phase, Hurricane Industries selected for Phase VI and began construction in 2020

- 45 Features total
- 6 Backfills
- 1 Culvert with gate
- 3 Cupolas
- 35 Grates
- Cost of closures \$154,248.45
- Helicopter was utilized in this phase



NAAMLP 2022











Project Phase VII

MineGates Environmental selected for Phase VII and began construction 2020


- 59 Features total
- 21 Backfills
- 38 Structural closures
- Cost of closures \$481,218.63











Thank You!

Chris Teske Mike Tompson