

Closeout/Closure Activity Update: May 2022

Work priorities continued to focus on dismantling projects as RGR awaits approval of the Disposal Cell Expansion. Closure projects have been impacted. Closeout/Closure work for the month focused on planning of future activities.

Activities

1) Closeout/Closure Activities

At this time, most of the work-ready facility dismantling projects have been completed. The following projects were in a planning stage:

- Production Shaft Headframe Removal
 - Removal postponed until after bird nesting season
- IX Plant Removal
 - Planning for dismantling work in progress
 - Discussions for equipment disposition on-going
- Shaft Plugging
 - Continuing work on construction drawings
 - Construction planning in progress
- Discharge Pipeline Removal
 - Planning for removal work in progress
 - Preparations for discussions with US Forest Service in progress

Forecasted Activities

1) Closure Activities

- Upcoming dismantling work:
 - 24-ft "Production" Shaft Headframe
 - Plugging 14-ft and 24-ft shafts
 - IX Building
 - Sewer Plant
 - Removal of Dewatering Well transfer piping

Critical Path Items

Approval of eastward expansion of the disposal cell

Delays

- Earth moving projects are delayed until the disposal cell expansion is approved
- Well-plugging and abandonment is delayed pending approval of the deep aquifer monitoring plan