

wood.

Carlsbad Brine Well Remediation Project - Carlsbad, New Mexico
State of New Mexico - Energy, Minerals and Natural Resources Department (EMNRD)

Presentation to the Carlsbad Brine Well Remediation Authority

April 23, 2019



Presentation Outline

- **Jim Griswold – EMNRD Environmental Bureau Chief**
 - Project Overview
 - Project Funding & Expenditures
 - Project Activity Timeline
- **Dan Kwiecinski – Project Manager, Wood Environment & Infrastructure Solutions Inc.**
 - Technical Overview
 - Site Monitoring and Data Collection
 - Understanding of Brine Cavity Stability
 - Proposed Remedy
 - Risk Management
 - Traffic Control
 - Project Team



Why do we need brine wells?



Recent Brine Well History

Photos courtesy of NCKRI




Jim's Water Service – July 2008

Loco Hills Water Disposal – November 2008



I&W Brine Cavern in Carlsbad



Monitoring & Early Warning



Project Funding & Expenditures

- City of Carlsbad - \$4,000,000 (phased over 3 years)
- Eddy County - \$4,000,000 (phased over 3 years)
- NM Dept of Transportation - \$30,000,000 (phased over 3 years)
- NM Environment Dept - \$2,000,000 (phased over 2 years)
- General Fund - \$3,500,000
- Bonds - \$1,958,000
- Total Funding - \$45,458,000
- Expenditures to Date - \$4,556,668




Site Monitoring and Data Collection


- Borehole Cores
 - Documenting lithological profile
- Microseismic (MS)
 - Four MS monitoring stations
 - One below cavity, three above roof
 - Recorded April 12, 2019 6.8 magnitude earthquake in eastern Indonesia
- Atlas Monitoring System (24 hours/7 days)
 - Nine borehole tilt meters
 - Continue pressure measurement at Eugenie #1
 - Continue groundwater depth measurements
 - Continue to measure depth of water in canal
 - Log barometric pressure, air & soil temperatures, rain gauge



Site Monitoring System



Understanding of Brine Cavity Stability



Example Roof Rock and Halite

**Corehole IWMS-08
southwest of Eugenie #1**

443 ft

459 ft



438 ft

5-ft section of
Intact roof rock

454 ft

Top of halite with
Dissolution zone

First corehole; bottom was cemented to control brine pressure

**Corehole IWMS-06
northeast of Eugenie #1**

433 ft to 437.8 ft roof rock core 437.8 ft to 443 ft



No core loss, so no void, fracture near bottom of the anhydrite, about 449.4 ft. About 3 inches of soft clay at 449.8; then an inch of anhydrite, and below that is the halite. Near contact, halite looks partially dissolved.



448.2 ft to 453 ft showing
Anhydrite above halite and
upper few feet of halite in
pressurized brine zone.
100% core recovery.
Second corehole, brine
pressure was controlled using
barite

Understanding of Brine Cavity Stability

- **Finite Element Modeling.** Results indicate that cavity roof is stronger than previously estimated.
- **Improved Factor of Safety.** Recent coring results indicate cavity roof span is less than previously estimated thus yielding an improved factor of safety.
- **Roof Structure Composite.** Qualitative assessment of high-strength intact gypsum horizons, with interbedded claystone breccias (subject to plastic flow), inhibit development of tensile strain concentrations in the high-strength gypsums, and thus inhibit potential for tensile failure in roof.
- **Safe Cavity Criteria.** Safe cavity criteria ratio of roof span depth to roof span width criteria indicates “safe” condition with improved understanding of cavity dimensions.




Proposed Remedy

- Install a series of wells to extract brine and inject grout
 - Maintain cavity pressure
 - Balance volume of brine removed with volume of grout injected
 - Install a grout cap using high mobility grout to support cavity roof
 - Install grout columns using low mobility grout to support grout cap




Grout Well Installation



Cavity Filling Process

Process Flow Diagram




DESIGNED BY:	DK
DRAWN BY:	JT
CHECKED BY:	
APPROVED BY:	
NOT TO SCALE	

SHEET TITLE:
PROCESS FLOW
DIAGRAM
I&W Brine Cavity



Grout System Detail




Risk Management

- Keep public safe
- Close monitoring during remedy implementation
 - Borehole Tilt Meters
 - Grout pressure monitoring
 - Ground level movement
 - Monitor grout volume injected
 - Constant feedback of advanced warning for emergency management
- Post remedy monitoring
 - Remedy confirmation
 - 2-yr monitoring period



Traffic Control Plan



Project Team for Implementation of Remedy

- New Mexico Energy, Minerals and Natural Resources Department (ENMRD)
 - Site coordination and overall program management
- Wood
 - Design and construction oversight
 - On-site monitoring and long-term monitoring
 - Site Health & Safety management
- Drilling Subcontractor
 - Drilling of grout wells
 - Support to grouting operations
- Hayward Baker – Grouting Subcontractor
 - Mixing and placement of grout materials
 - High mobility grout
 - Low mobility grout
- Constructors, Inc.
 - Local contractor/borrow material
- ESG Solutions
 - Microseismic instrumentation and data acquisition
- New Mexico DOT
 - Traffic control modifications
- City of Carlsbad
 - Community services
- Eddy County
 - Emergency management resources

